

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Calendar	2021					
							Qtr 3			Qtr 4		
							Jul	Aug	Sep	Oct	Nov	Dec
Baseline Schedule 00: DD 7/27/21: Buckland Bridge B-28-017 (C69) Replacement												
Milestones												
MA01	Notice to Proceed (7/27/21)	0	27-Jul-21*		1	7D/8Hr-NoHol						
MA02	Final Completion (11/30/21)	0		29-Nov-21*	1	7D/8Hr-NoHol						
Administrative												
Item 995.01 Bridge Structure, Bridge No. B-28-017 (C69)												
Bridge Rail Shop Drawings												
AD145	P&S Bridge Rail Shop Drawings	21	27-Jul-21	16-Aug-21	1	7D/8Hr-NoHol						
AD170	R&A Bridge Rail Shop Drawings	7	17-Aug-21	23-Aug-21	1	7D/8Hr-NoHol						
AD175	F&D Bridge Rail	90	24-Aug-21	21-Nov-21	1	7D/8Hr-NoHol						
Bridge Replacement												
Site Work/Closeout												
FW185	Installation of Bridge and Approach Railing	1	22-Nov-21	22-Nov-21	1	Winter 5D/8Hr-10Hol						
FW190	Grade, Loam & Seed Slopes	1	23-Nov-21	23-Nov-21	1	Winter 5D/8Hr-10Hol						
FW195	Cleanup & Demobilization	3	24-Nov-21	29-Nov-21	1	Winter 5D/8Hr-10Hol						

