GEG CONSTRUCTION, INC 53 Turnbull Street Springfield, MA 01104

Phone/Fax# 413-543-6002

Email: gegconst04@msn.com

GEG Construction is proud to be an AA/EOE Company

Town of Buckland, MA Construction Schedule

Charlemont Road Roadway Improvements and Emergency Slope Repairs Project

Week 2: 08/16 to 8/20/21

- Mobilize
- Install erosion controls
- Clearing and grubbing

Week 3: 08/23 to 8/27/21

- Install 6' pipe
- Begin installing rip rap

Week 4: 08/30 to 9/3/21

• Finish Slope repair

Week 5: 09/6 to 9/10/21

Install drainage

Week 6: 09/13 to 9/17/21

• Finish drainage

Week 7: 09/20 to 9/24/21

Begin road excavation

Week 8: 09/27 to 10/1/2021

Continue road excavation

Week 9: 10/4 to 10/8/21

- Finish road excavation
- Finish grade

GEG CONSTRUCTION, INC 53 Turnbull Street Springfield, MA 01104

Phone/Fax# 413-543-6002

Email: gegconst04@msn.com

GEG Construction is proud to be an AA/EOE Company

Town of Buckland, MA Construction Schedule

Charlemont Road Roadway Improvements and Emergency Slope Repairs Project

Week 10: 10/11 to 10/15/21

- Install base course of asphalt
- Pave driveways

Week 11: 10/18 to 10/22/21

• Raise structures

Week 12: 10/25 to 10/29/21

Pave top course of asphalt

Week 13: 11/1 to 11/5/21

- Pave top course of driveways
- Loam and seed

Week 14: 11/8 to 11/13/21

- Clean up
- Demobilize